





Hour 1 - House kit is delivered and unloaded at the project site







Hour 2 - Pre-cut panels, extrusions and misc. hardware are sorted.







Hour 3 - Metal receiving track is attached to concrete foundation slab.







Hour 3.5 - First wall panels are erected (note placement by two workers).







Hour 5 - 50% of Exterior wall panel are installed.







Hour 6 - Final exterior wall panel is installed along with interior bearing wall.







Hour 6 - View of completed exterior wall panels ready for roof panel installation.



SERVICE OFFICE ON THE PROPERTY OF THE PROPERTY



Hour 7 - Interior roof bearing wall is installed.







Hour 8 - Initial roof panels are installed (no special equipment required).







Hour 9 - Front roof panel installation is complete.





Hour 10 - Roof is complete while windows are placed and secured in pre-cut openings.







Hour 12 - Trim completed as house is ready for owner finishes and appointments.